

<b>Project Details</b>	
Year:	2024
Parent Department:	Donegal County Council
Name of Contracting Body:	Donegal County Council
Name of Project/Description:	Construction of 54 no. Social housing units and all associated site development works at Baile na Carraige, Ballymacarry, Buncrana, Co. Donegal, (Rockytown phase 2).
<b>Procurement Details</b>	
Advertisement Date:	28/06/2024
Tender Advertised in:	eTenders, TED 386882-2024
Awarded to:	McCallion Construction Ltd
EU Contract Award Notice Date:	N/A
Contract Price:	€13,500,000
<b>Progress</b>	
Start Date:	Q4 2024
Expected Date of Completion per Contract:	2026
Spend in Year under Review:	€187,024
Cumulative Spend to End of Year:	€187,024
Projected Final Cost:	€13,500,000
Value of Contract Variations:	N/A
Date of Completion:	2026
<b>Outputs</b>	
Expected Output on Completion (E.G. X kms of Road, No of units etc.)	54 Units to be built
Output Achieved to date (E.G. X kms of Roads, No of Units etc.)	In progress – site clearance and foundation works completed

<b>Project Details</b>	
Year:	2024
Parent Department:	Donegal County Council
Name of Contracting Body:	Donegal County Council
Name of Project/Description:	Construction of 43 no. social housing units and all associated site development works at Loinnir an Locha, Chapel Road, Dungloe, Co. Donegal
<b>Procurement Details</b>	
Advertisement Date:	11/01/2024
Tender Advertised in:	eTenders – TED 18244-2024
Awarded to:	John O'Donnell Construction Limited
EU Contract Award Notice Date:	N/A
Contract Price:	€11,500,000
<b>Progress</b>	
Start Date:	Q2 2024
Expected Date of Completion per Contract:	2027
Spend in Year under Review:	€1,053,433
Cumulative Spend to End of Year:	€1,053,433
Projected Final Cost:	€11,500,000
Value of Contract Variations:	Unknown
Date of Completion:	2027
<b>Outputs</b>	
Expected Output on Completion (E.G. X kms of Road, No of units etc.)	43 Units to be fully completed
Output Achieved to date (E.G. X kms of Roads, No of Units etc.)	Work progressing on-site. Site clearance completed and all units completed to 1 <sup>st</sup> floor level.