

Risk Assessment Summary Sheet

Ref 027

Activity/Workplace; Where the Use of Skips are Required

Generic Risk Assessment						Risk Assessment after application of Control Measures					
Hazard	Risk	Risk Group	Likelihood	Severity	Risk Rating before controls	CONTROL MEASURES	Responsible Person	Likelihood	Severity	Risk Rating after controls	
Skip	Collision of people or vehicles with Skip	Employees Contractor	3	5	15			The location of skips will be planned so as to cause unnecessary obstruction. Competent skip suppliers only will be used. A stable and secure ramp must be erected if the skip has to be filled by wheelbarrow. Skips will be lifted by the purpose-designed vehicles. No naked flames/No smoking. Covered skips to reduce vermin. No skips should be located under overhead lines. Skips on the carriage way should be clearly visible at all times. Appropriate toolbox talks to be given to relevant employees on a regular basis.	Line Management	1	5
	Collapse of lifting equipment		2	5	10	1	5			5	
	Fall from Ramp		3	4	12	1	4			4	
	Fire		Risk of burning	2	4	8	1			4	4